Office of the Director General of Police and Director General
Karnataka State Fire and Emergency Services and State Disaster Response Force
No.1, Annaswamy Mudaliar Road,
Bengaluru 560 042

Phone: 080 - 25570733
- 22971501
- 22971507
Fax- 22942108

E-Office File No.GBC(2)3429/2024
E-Office Comp No. 49158

Date:05-09-2026

To,
The Authorized Signatory,
M/s. Srinivasa Trust,
No. 7/21, 1st Cross,
9th Main, RMV Extension,
Bengaluru - 560080.

Sir,

Sub: Issue of 'Fire Advice Certificate' to the Educational Building M/s Srinivasa Trust, Vydehi School of Excellence, Sy NO:87/2, EPIP Area No:82, Whitefield, Bangalore – 560066.

Ref: 1) Your request letter dated 24-06-2026.
2) Govt. order No.HD 293 SFB 2025 dated 19-08-2026.

<<<<<>>>>>

With reference letter cited at (1) above and Govt. order cited at (2) above, the Regional Fire Officer, Bengaluru East Range, Bengaluru has inspected the Educational Building M/s Srinivasa Trust, Vydehi School of Excellence, Sy.No.87/2, EPIP Area No.82, Whitefield, Bangalore – 560066 on 07-07-2026 with respect to fire prevention, Firefighting and Evacuation measures to be complied in the above premises and submitted the details as follows:-

Part – A, Details of the building / premises :-

01	Name and Address of the Applicant.	:	The Authorised Signatory, M/s. Srinivasa Trust, No:7/21, 1st Cross, 9th Main, RMV Extension, Bangalore-560080.
02	Name and Address of the premises.	:	M/s Srinivasa Trust Vydehi School of Excellence, Sy NO:87/2, EPIP Area No:82, Whitefield,

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82, EPIP Area
Whitefield, Bangalore-560066

Scanned by Camera Scanner

			Bangalore – 560066.
03	Name and address of the Building owner		The Authorised Signatory, M/s. Srinivasa Trust, No:7/21, 1st Cross, 9th Main, RMV Extension, Bangalore-560080.
04	Number of buildings	:	One Building
05	Number of floors	:	Basement, ground floor and 06 upper floors
06	Floor-wise details of occupancy:-		
	Basement Floor	:	Dance Room - 1, Plate wash area - 1, Chemical room - 2, Yoga Room - 1, Meal Room-3, office room-1, Hand wash area-1, Stationery room-1, Uniform room-1, Stock room-2, workers area- 1, maintenance room-1, Vendor stock room-1. (As per the sanctioned Plan vide: Commissioner of Mahadevpura City Municipal Council, L.P.NO:216/05-06, Dated:14-07-2005 the Basement floor was meant only for Car parking) **Note: The basement should be used only for Car parking.**
	Ground Floor	:	Classrooms & Rehab Classrooms-23, Transport room-1, Security room -1,GM room-1, Accounts -1, Computer Lab -1, Resource Room -1, Principal Cabin-2, CEO Cabin - 1, Empty rooms-2, Library-1
	1st Floor	:	Classrooms-20, CR room-1, Music room-1, Principal Cabin-1, staff room-1, Computer Lab-1 Dance room-1 Exam room-1, IT stock room-1
	2nd Floor	:	Class rooms-16, Art room-1 Printer room-1 staff room-1 Dance room-1 Composite Skill Lab-1 PE Stock room-1 Green Room-1 Auditorium-1
	3rd Floor	:	Class rooms-20, staff room-1, Counselor room-1, math Lab-1, Resource Room-1, Computer Lab-1, HM Room-1, Sanskrit Room-1, Kannada Room-1, PR Room-1 Electrical Examination-1.

VYDEHI SCHOOL OF EXCELLENCE

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82 ,EPIP Area, Vydehi Campus,
Whitefield, Bangalore - 560066

Scanned by Camera Scanner

	4th Floor	:	Class rooms-13, Computer Lab-1, Library-1, Exam room-1, Music room-1, Art room-1, Nios Room-1, staff room-2, Psychology Class-1, CR room-1.
	5th Floor	:	Class rooms-19, HM Room-1, staff room-3, Physics lab-1, Chemistry lab-1, Biology Lab-1, Art room-1, Kannada Room-1, Room No-1, Counselor Room-1, Language staff room-1, Exam room-1, Combind class room-1
	6th Floor	:	Admin Room-1, Admission Room-1,Conference Room-1, Indoor Play Room-1, Empty room-2, Furniture stock Room-1
	Terrace Floor	:	OHT-1, Fire OHT-1, Staircase Head Room and Lift Head Room.
07	Height of the building	:	27.30 Mtrs
08	Site area	:	5,262.83 Sqmtrs
09.	Built-up area of each floor:-	:	Basement Floor : 2441.94 Sqmtrs. Ground Floor : 1797.20 Sqmtrs. 1st Floor : 1684.50 Sqmtrs. 2nd Floor : 1797.20 Sqmtrs. 3rd Floor : 1797.20 Sqmtrs. 4th Floor : 1797.20 Sqmtrs. 5th Floor : 1797.20 Sqmtrs. 6th Floor : 1797.20 Sqmtrs. Terrace Floor : 95.33 Sqmtrs.
10.	Total built-up area	:	15,004.97 Sq. Mtrs.
11.	Surrounding properties:-		
	North (Front)	:	10.00mtrs wide Internal Road.
	South (Rear)	:	Sy. No.87/3, 87/4 (Private property).
	East (Side)	:	Sy. No.88.
	West (Side)	:	Sy. No.81 (Private property).
12.	Set-back area available around the building :-		
	North (Front)	:	Min 14.00mtrs.

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82
...us,
...0066

Scanned by Camera Scanner

	South (Rear)	:	02.00 mtrs
	East (Side)	:	07.20 mtrs
	West (Side)	:	08.00 mtrs. The allowed setbacks shall be maintained from further any construction / obstructions for the movement of emergency vehicles.

Part - B. On inspection of the premises, the following fire prevention, fire fighting and evacuation measures recommended are considered absolutely essential from fire safety point of view :-

Sl. (1)	Details (02)	Existing (03)	Recommendations (04)
01.	Accessibility to the premises	The premise is accessible from 10.00mtrs wide Internal Road Connecting to 14.00 mtrs wide Vydehi Hospital Internal Road Located on the Northern Side. The roads are been hardened to carry the weight of 45,000kgs.	The Requirement is complied with.
02.	No. of entrances	One entrance and one exit have been provided.	The Requirement is complied with.
03.	Width of entry / exit	One entrance and one exit each of 08.00 mtrs width have been provided.	The Requirement is complied with.
04.	Diesel generators.	Provided Centralized Common Diesel Generator of 1250 KVA capacity to supply alternate power to all the firefighting and emergency lighting system in the building.	The Requirement is complied with.
05	Car Parking	Though Basement has been provided with 2 Ramps. each of 4.40 mtrs. width, One on the North Eastern side and One on North Western side within the Building line. Basement is not utilized for car parking. At present provision has been made to park the cars	The applicant should clear the basement from all occupancy and the basement shall be meant/ marked only for car parking.

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82 ,EPIP Area, Vydehi Campus
Whitefield, Bangalore

Scanned by Camera Scanner

		at the open space available at the Eastern side of Building RC1 and RC2 respectively.			
05.	No. of staircases available	Nos. of staircases	:	03 Staircases	The Requirement is complied with.
		Width of staircases	:	Each of 1.80 mtrs width	
		Width of treads	:	30 Cms	
		Height of risers	:	15 Cms	
		Nos. of riser per flight	:	12 Nos	
		Height of handrails	:	1.00 Mtrs	
		Head room clearance	:	3.80 mtrs.	
06.	No. lifts and capacity.	Nos. of lifts	:	02 Lifts	---
		Capacity of lifts	:	Each of 12 passengers Capacity.	
07.	Fire extinguisher	Provided following extinguishers inside the school premises.			The Requirement is complied with.
08.	Public address system	Provided Public address system with two way communication facility near the staircase landing and emergency exits at each floor with its control panel at ground floor have been provided.			The Requirement is complied with.
09.	First aid Hose reel hose/Down	02 Down comer system has been provided. Each down			Recommended to provide Wet Riser cum

Category	Capacity	Quantity
ABC	6.0 Kg	55 Nos
ABC	4.0 Kg	02 Nos
CO_2	4.5 Kgs	12 Nos
CO_2	2 Kgs	04 Nos

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82 ,EPIP Area, Vydehi Campus,
Whitefield, Bangalore - 560066

Scanned by Camera Scanner

	Comer/ Wet Riser	comer is of 100 mm internal diameter and of G.I 'C" class pipe. From each down comer, single headed hydrant outlets and Hose Reel hoses have been provided at each landing. Hose reel hose are of minimum 19 mm size to reach the farthest point of the floor with shut off branch having a nozzle of 5mm size. The hose reel hoses are connected at each landing by means of an adaptor and it is connected to 02 Nos of terrace fire water tank each of 50,000 Ltrs capacity which is connected to Down comer system with 01 Booster pump capable of delivering 900 LPM.	Down comer system near the staircase (One Wet Riser system for every 1000 Sq. Mtrs of built up area of each floor). The riser should be of 100 mm internal diameter and of G.I. 'C' class pipe. From the riser single headed hydrant outlets shall be provided at each landing. Adequate B.I.S. marked reinforced rubber lined delivery hoses of 63 mm size to reach the farthest point of the floor from the system shall be provided with a branch pipe near each hydrant outlet in a proper box to protect it from withering. Further the Wet riser cum down comer system should be connected to Under Ground tank of capacity 50,000 Ltrs and Overhead tank of 5,000 Ltrs capacity with 01 Electric Pump and 01 Diesel Driven pump each of capacity 1620 LPM and 01 Jockey pump of capacity 180 LPM near underground tank.
10.	Automatic sprinkler system.	Automatic Sprinkler system with sufficient sprinkler heads has been provided at the	The Requirement is complied with.

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82 ,EPIP Area, Vydehi Campus,
Whitefield, Bangalore - 56

Scanned by Camera Scanner

		Basement area.	
11.	Terrace tank over respective tower terrace/Undergro und Tanks	Provided 02 Nos of fire water tank of 50,000 Ltrs capacity. The water tank connects to 2 Down comer system with 01 Booster pump of 900 LPM capacity exclusively for firefighting.	The terrace tank should be connected to the Wet riser system.
12.	At the terrace tank level with minimum pressure of 3.5 kg/cm2.	The fire water tank connects to Down comer system with 01 Booster pump of 900 LPM capacity exclusively for firefighting.	-----
13.	Manually operated electronic Fire alarm system.	Provided manually operated electrical fire alarms system with call boxes located near the emergency exit / appropriate places. The call boxes are of 'Break Glass' type, where the call is transmitted automatically to the control room when the glass of the system is broken. This system is also connected to an alternative source of power supply (diesel generator). The call boxes are so installed that their location can be easily noticed from either direction and at a height of one meter from the floor level.	The Requirement is complied with.
14.	Yard Hydrant.	Not Provided.	One yard hydrant at the rate of One Hydrant for every 40.00mtrs around the school building with 1 No. 2 way Fire Service Inlet near the entrance should be provided.
15.	Fire control room at ground floor.	Fire command centre on the entrance floor of the building having direct access. The control room have the communication system (public	The Requirement is complied with.

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82 ,EPIP Area, Vydehi Campus,
Whitefield, Bangalore - 560066

Scanned by Camera Scanner

		address system) to aid floors and facilities for receiving the message from different floors.	
16.	Escape routes	Not Marked	Direction in which the inmates have to move in the event of emergency should be marked at emergency exit and appropriate places inside the School Building.
17.	Fire order	Provided Fire safety indicating the details of actions to be taken in case of emergency displayed near each staircase landings with the telephone numbers of our ITPL Fire Station 080-284 11101 and Control Room 101, 080 22971-500, 550 & 600 numbers & telephone numbers of nearest Ambulance Service and Police Station.	The Requirement is complied with.
18.	Firefighting training	Not Imparted	40% Occupants should be got trained in fire prevention & firefighting system at R.A.Mundkur Fire & Emergency Services Academy ,Bannerghatta road, Bangalore–560029.

As such the Karnataka State Fire and Emergency Services department is issuing 'Fire Advise Certificate' to the Educational building M/s Srinivasa Trust, Vydehi School of Excellence, at Sy.No. 87/2, EPIP Area No:82, Whitefield, Bangalore – 560066 from Fire prevention, Firefighting and Evacuation point of view subject to the compliance of below mentioned conditions within 03 months from the date of issue of Fire Advise Certificate.

1. The applicant should clear the basement from all occupancy and the basement shall be meant/ marked only for car parking.
2. The following extinguishers should be provide in the building:-

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82 ,EPIP Area, Vydehi Campus
Whitefield, Bangalore - 560066

Scanned by Camera Scanner

a. ABC type fire extinguisher of 06 kgs capacity should be provide for within 100 Sq.Mtrs.

b. One mechanical foam extinguisher of 9 litres capacity should be provided near diesel generator.

3. Recommended to provide Wet Riser cum Down comer system near the staircase (One Wet Riser system for every 1000 Sq. Mtrs of built up area of each floor). The riser should be of 100 mm internal diameter and of G.I. 'C' class pipe. From the riser single headed hydrant outlets shall be provided at each landing. Adequate B.I.S. marked reinforced rubber lined delivery hoses of 63 mm size to reach the farthest point of the floor from the system shall be provided with a branch pipe near each hydrant outlet in a proper box to protect it from withering. Further the Wet riser cum down comer system should be connected to Under Ground tank of capacity 50,000 Ltrs and Overhead tank of 5,000 Ltrs capacity with 01 Electric Pump and 01 Diesel Driven pump each of capacity 1620 LPM and 01 Jockey pump of capacity 180 LPM near underground tank.
4. The terrace tank should be connected to the Wet riser system.
5. One yard hydrant at the rate of One Hydrant for every 40.00mtrs around the school building with 1 No. 2 way Fire Service Inlet near the entrance should be provided.
6. Direction in which the inmates have to move in the event of emergency should be marked at emergency exit and appropriate places inside the School Building.
7. A notice board indicating the action should be taken by the staff / employees in case of any emergency shall be displayed with the telephone numbers of Banaswadi Fire Station i.e. 080-22971540, fire control room i.e. 101/ 080-22971500/550/600 & telephone numbers of nearest ambulance service & police station.
8. COPTA Sec-4, direction "No Smoking area smoking here is an offence" board should be written in English & Kannada both languages shall be prominently displayed at inside the entry/exit of each floor.
9. A fire Siren shall be installed in the premises to inform the inmates in case of fire emergency & evacuate the area.
10. A Fire Nodal Officer shall be nominated either from teaching or non-teaching staff.
11. At-least 40% of staff / employees should be trained in basic firefighting course at R.A.Mundkur Fire and Emergency Services Academy, Bannerughatta Road, Bengaluru-560029 at an earliest.
12. This certificate is issued with a condition to apply certified transparent fire retardant coating in electrical cables on termination points in electrical panel and distribution boxes.

Conditions:-

1. This "Fire Advice Certificate" is issued by the Fire & Emergency Services Department only from the fire safety point of view of the occupants and building and shall not be used for any other purpose.

MANAGER
VYDEHI SCHOOL OF EXCELLENCE

VYDEHI SCHOOL OF EXCELLENCE

Scanned by Camera Scanner

2. This "Fire Advice certificate" shall not be considered as No Objection Certificate / Clearance Certificate for the Building and shall not be entitled to benefits of the Akrama-Sakrama.
3. There shall be no structural deviations or violations of respective local bye laws. Furthermore, all instructions and conditions stipulated under Govt. notifications and other relevant Rules or Acts shall apply to this Fire Advise Certificate.
4. After completion of all the firefighting recommendations, mentioned in Fire Advise Certificate, 'Fire Advise Compliance Certificate' shall be obtained within 90 days from the date of issue of Fire Advise Certificate without fail.
5. The owner/occupier of the building shall maintain the firefighting recommendations, mentioned in Fire Advice Certificate in good working condition, if not maintained the Fire Advice Certificate will be deemed cancelled and necessary action will be taken as per Govt. Notification No.HD 33 SFB 2011 dated 07-07-2011.

Yours faithfully,
Digitally signed by
T N SHIVASHANKARA
Date: 05-09-2026
15:56:16

Draft approved by DGP & DG

(T.N.Shivashankara)
Director
For Director General of Police
and Director General,
Karnataka state Fire and Emergency Services

Copy to the Regional Fire Officer, Bengaluru East Range.

VYDEHI SCHOOL OF EXCELLNCE

MANAGER
VYDEHI SCHOOL OF EXCELLENCE
No.82 ,EPIP Area, Vydehi Campus,
Whitefield, Bangalore - 560066

Scanned by Camera Scanner